



P25 JOC Meeting

April 18th, 2024



Nevada Shared Radio System Project Update

Agenda Item #7



NSRS Project Update Region 2

- Incline Sheriff's Office & Biltmore
 - Permit approved for Incline, awaiting permit for Biltmore
 - Expected permit Mid May, and RX3 Construction expected to start
 - NVE Power addition to Incline Sheriff's and Communication H-frame Hook up for Site on Wheels
 - Biltmore Cabinet to be installed on Watertank APN
 - Wave guide Correction work to be completed September 9th, 2024
 - Microwave work expected to begin September 2024
- Red Peak
 - Lease agreement schedule for May 14th, 2024 BCC Meeting
 - Lease agreement effective in FY 25, Expected Notice to proceed to be issued July 1, 2024
 - Permitting expected to take 6 weeks.
 - Construction to begin Mid August



NSRS Project Update Region 2

- Marble Bluff
 - Awaiting approval from Tribe to move forward with signing NVE Right of Way agreement.
 - 2 weeks remaining on construction work.
 - P25 Antenna installation to occur by June 2024
- Microwave Deployment (Outages will stay on Wednesdays)
 - Snowflake ↔ Biltmore September 16th through September 18th
 - Biltmore ← → Slide September 23rd through 25th
 - Marble ← → Poito September 30th through October 2nd
 - Poito ← → Fox October 7th through October 9th
 - Red Peak ← → Spectrum October 15 through October 16th
 - Red Peak ← → Virginia October 22 through October 23rd



Questions?

Melissa Lawney
Mlawney@washoecounty.gov
775-771-4241
775-858-5952

