

WCRCs P25 JOC

May 2026

Project Upgrade Status

- Region 1 – System Acceptance August 2024
 - EDACS Decommissioning On-going
 - 2 residual sites scheduled for installation in July-Nov 2026
- Region 2 – Scheduled System Acceptance May 2027
- Region 3- Scheduled System Acceptance April 2027

Region 2 Status

- NSRS Total: 39 Sites – 49% Complete
 - 18 Complete with FATP
 - 21 require some combination of site build/radio install/commissioning/FATP
- WCRCS: 14 Sites – 14% Complete
 - 2 complete
 - 12 require some combination of site build/radio install/commissioning/FATP
 - Microwave upgrade in-progress w/ completion planned for Nov 2026
- NDOT: 17 Sites – 76% Complete
 - 13 complete
 - 4 require some combination of site build/radio install/commissioning/FATP
- NVE: 7 Sites – 29% Complete
 - 2 complete
 - 5 require some combination of site build/radio install/commissioning/FATP

Region 3 Status

- NSRS Total: 36 Sites – 69% Complete
 - 25 Complete with FATP
 - 11 require some combination of site build/radio install/commissioning/FATP
- NDOT: 31 Sites – 65% Complete
 - 20 complete
 - 11 require some combination of site build/radio install/commissioning/FATP
- NVE: 5 Sites – 100% Complete
 - 5 complete

Coverage Testing and Burn-in

- Numerous Coverage Test teams and concurrent testing planned
 - Phased to align with FATP readiness of required sites
- Region 3 Drive Route Coverage Testing has commenced
 - Scheduled completion – 12/18/26
- Region 2 Drive Route Coverage Testing scheduled to begin 5/26/26
 - Scheduled completion – 1/12/27
- Burn-in
 - Region 3 – February 2027
 - Region 2 – March 2027