



Washoe County Regional Communication System

P25 JOC
10/15/2026

P25 System Update and Commisioning



- **Final System Acceptance July 30th 2027**
- **Change order still being worked by NSRS and L3Harris**
- **Week of October 12- Slide/ Mt Rose**
- **Metro dependent on Red Peak construction. Peavine and Chimney are ready**
- **Poito was removed from drive testing due to installation issues. Space needed from other occupants. Poito is planned to be put back in before Spring of 2027(current schedule October 2026)**

Site Construction



- **7 Lakes- County permitting review**
- **Smokey Quartz- CUP submitted to City of Sparks.**
- **Ash Field- Funding**

Site Remediation



- **Equipment has been damaged at sites. Mix of weather and improper installation**
- **L3Harris has repaired damaged**
- **Full tower inspections completed**

Radio Reprogram



- **L3Harris Washoe wrapping up programming fixes**
- **Will be scheduled with each agency after fix is implemented**
- **Coordinated effort with regional fire changes**
- **Completion prior to July 30, 2027**



Questions & Concerns?

Tyler Gerber-Winn
Regional Communications Coordinator
230 Edison Way
Reno, NV 89502
Tgerber-winn@washoecounty.gov
WCRCs@washoecounty.gov
(775) 444-2467

Thank you