



Washoe County Regional Communication System

P25 TAC,
6/18/2026

NSRS STATUS UPDATE



- **Regions 2 and 3 of NSRS are currently being implemented**
- **Forecasted Final System Acceptance June 30th, 2027**
- **Radio purchases are under current contracted rates until December 31st, 2026.**
- **January 1st, 2027 radio list price adjusts from 2018 to 2027 pricing with the same contractual discount.**

Today through June 30 2027



- **Remaining sites will be installed, tested, and commissioned for use. (Summer- Fall 2026)**
- **RF coverage will be validated with drive testing. (Summer-Fall 2026)**
- **Regions 2 and 3 will undergo Burn in Testing- all sites, cores, and users will be active on the new system and will be evaluated for 30 days, ensuring the system operates as expected. (Spring 2027)**
- **Once a successful burn in is completed for all regions, contract deliverables have been met, and outstanding items have been settled we accept the system for use by our agencies.(June 30th 2027)**

Our Sites



- **SOW will be moving to Incline this July.**
- **Red Peak construction permits expected by end of June 2026.**
- **7 Lakes GMP being brought to JOC for review June 2026**
- **Smokey Quartz additional permitting underway**
- **Mt Rose remainder of work scheduled for Sept 2026**

- **VP, Marble, Fox, and Cold Springs P25 Commissioned**
- **Remaining sites are scheduled for commissioning between now and September 2026**

Our Radios



- **Programming discrepancies found in the one touch personalities loaded into our radios.**
- **L3Harris is developing a corrective action plan**
- **Many radios will need to be reprogrammed before final system acceptance.**
- **Our staff will be reaching out to you to coordinate. Planned for Fall-Winter 2026.**



Questions & Concerns?

Tyler Gerber-Winn
Regional Communications Coordinator
230 Edison Way
Reno, NV 89502
Tgerber-winn@washoecounty.gov
WCRCs@washoecounty.gov
(775) 444-2467

Thank you