



# Washoe County Regional Communication System

P25 TAC,  
9/17/2026

# NSRS STATUS UPDATE



- **Regions 2 and 3 of NSRS are currently being implemented**
- **Forecasted Final System Acceptance June 30<sup>th</sup>, 2027**
- **Radio purchases are under current contracted rates until December 31<sup>st</sup>, 2026.**
- **January 1<sup>st</sup>, 2027 radio list price adjusts from 2018 to 2027 pricing with the same contractual discount.**

# Today through June 30 2027



- **Remaining sites will be installed, tested, and commissioned for use. (Summer- Fall 2026)**
- **RF coverage will be validated with drive testing. (Summer-Fall 2026)**
- **Regions 2 and 3 will undergo Burn in Testing- all sites, cores, and users will be active on the new system and will be evaluated for 30 days, ensuring the system operates as expected. (Spring 2027)**
- **Once a successful burn in is completed for all regions, contract deliverables have been met, and outstanding items have been settled we accept the system for use by our agencies.(June 30<sup>th</sup> 2027)**

# Our Sites



- **SOW has been moved to Incline.**
- **Red Peak is under construction.**
- **Ophir ATP this Friday**
- **7 Lakes GMP approved by BCC**
- **Smokey Quartz additional permitting underway**
- **Mt Rose remainder of work scheduled for Sept 2026 (next week)**
  
- **VP, Marble, Fox, and Cold Springs P25 Commissioned**
- **Remaining sites are scheduled for commissioning between now and November 2026**

# Our Radios



- **Programming discrepancies found in the one touch personalities loaded into our radios.**
  - **L3Harris is developing a corrective action plan**
  - **Many radios will need to be reprogrammed before final system acceptance.**
  - **Our staff will be reaching out to you to coordinate. Planned for Fall-Winter 2026.**
- 
- **Please let us know if you have any updates or changes that you would like to be made and any WIFI networks you would like to add to your program. (24 network Limit)**



# Questions & Concerns?

Tyler Gerber-Winn  
Regional Communications Coordinator  
230 Edison Way  
Reno, NV 89502  
[Tgerber-winn@washoecounty.gov](mailto:Tgerber-winn@washoecounty.gov)  
[WCRCs@washoecounty.gov](mailto:WCRCs@washoecounty.gov)  
(775) 444-2467

Thank you